This information is provided by Rotorua Lakes Council-

Document Number: RDC-212074

1/09/2011 Date Registered:

Arklow Ltd Address:

Phone 0274 410 5927

## **Pressure Sewer Start-Up Sheet**

Pump Serial Number:

Alarm Panel Serial Number:

Vessel Number: Chip Version:

Client:

Rotorua DC / Downer EDI

Installation address: 19 Pryce Road

Project Name:

Lake Okareka

City:

Rotorua

Initial inspection	Comment	lgas - Tari	
Does the installation have its own circuit and is labelled correctly?	C. Jan Online Comment	7 7	
The alarm panel is not controlled by an RCD.		7	
current rating and trip curve of circuit breaker.		1 0	
Is the equipment damage free and the tank free from debris?	·		
EQD connected properly and hung correctly?		<u> </u>	
Equalizer hung properly and clamps fitted?		-	
Lifting ropes fixed and accessible from top of tank?	·	<u> </u>	
		<b>-</b>	
Is the control panel and boundary isolation valve readily accessible?	•		
Is the boundary valve and ball valve open?			
Check all cables enter the bottom of the alarm panel and are			
Glands and conduit entries on tank and alarm panel are tight?			
Is the tank, pump and alarm panel installed properly?			
Carry out continuity checks with supply isolated.		X_	
Turn on supply circuit breaker	7.0	<u> </u>	
Pump Run Test- Fill thank with clean water to HL alarm			
Check and record 240V ac supply voltage: 216v to 264v is the rang	239 V		
Turn on alarm circuit breaker. Do both audible and visual alarms ac	•		
Check alarm mute button functions		1	
Turn on pump circuit breaker. Did the pump start and is it pumping			
Measure pump run current. Is it within normal range 5.0 to 7.5A?	5.4		
Note loaded voltage. Should be at least 95% of unloaded voltage	2311		
Power consumption	, <del></del>		
Are there any leaks in the discharge pipe or boundary isolation box?	No	3"	
Did the alarm shut off when the water receded to the correct level?	yes	1	
Did the pump shut off when the water receded to the correct level?	Yes		
Fill to pump start level. Did the pump start, and pump down?		V	
Final Test / Inspection		15 To 15 To 15	
Check pump manual run button			
Is the customer's gravity feed connected to the tank?		1./	
Is the reticulation system ready to accept effluent discharged?		<del>/</del>	
Boundary kit left in .O.Mposition		-	
All circuit breakers left in . position		1	
Comments/actions required		a rychia apak	
		執	
Technician Date Date			
Sham Dyl 27/9/16	4.25 k	Λ	

## Tauranga Branch



Individual Property testing sheet	QC 88	
Contract name:Lake Okareka – Blue Lake Sewerage Scheme Client:RDC	_	
Property address: 19 Pryce Rd		
Property address: 19 Pryce Rd  Drainlayer name: SC Baker Drainlayer No. 14978	-	
Consent No. <u>657/0</u>		
Testing Checklist:		
Gravity line		
Air or Flow Test		
Completed by: Stephen Bellen Date: 24/9/10		
Grinder Pump to Boundary Assembly		
Pressure test		
Completed by: Brian CHIng Date: 9-7-10		
Ve/I certify that the old septic tank or tanks has been decommissioned and backfilled	as per the	
contract requirements.		
Sign Name: Date: 3/8/4		
Note: Boundary assembly to main pressure Line was tested with the main line test.		
	-	

Return this inspection sheet with photographs if applicable to your supervisor/ department manager.

S:\Tauranga\Level 4Documentation

Page 1

Rev 22/09/09