

Inspection Checklist: Bond Beams

BC No:	Contact on site <i>(Name, licence no. – RBW, company & position)</i>		
Date:			
Inspector:	Area of work inspected:		
Inspection Comments / Notes: <i>(Include comment on any alternative solutions identified, site observation statements, warranties or 'As Laid's to be provided, if applicable)</i>			
If Inspection Result = PASS then date and sign here	Date	Signature	
If Inspection Result = FAIL then complete instruction sheet (record number here and on summary card)			

F = Fail = Non-compliance with approved plans & documentation
P = Pass = Compliance with approved plans & documentation.
N/A = Means that Building officer feels that this portion of the prompt sheet is not relevant

Masonry Blockwork B1,E2,B2					Comments (reasons for decisions)
1	Approved Consent documents on site	P	F	N/A	
2	Previous comments/ instructions – PIM/BC conditions and endorsements	P	F	N/A	
3	Block size	P	F	N/A	
4	Correct steel size, centre's and grade is used ?	P	F	N/A	
5	All reinforcing steel has been tied together and clean from oil or concrete slurry	P	F	N/A	
6	Cleanouts are free from loose particles (<i>walls over 1.2m</i>)	P	F	N/A	
7	Steel is in the correct location (<i>specific distance from face of block often specified on retaining walls</i>)	P	F	N/A	
8	Construction joints are in the correct place	P	F	N/A	
9	Construction joints correctly formed.	P	F	N/A	
10	Stirrups tied and at correct C's	P	F	N/A	
11	Steel laps and cover are correct?	P	F	N/A	
12	Spiral steel to be welded	P	F	N/A	
13	Sub floor ventilation is allowed for?	P	F	N/A	