

	<h2>Inspection Checklist: Precast Concrete Work</h2>	Ref: IC 09
		Ver: 5
		Issued: 21 Nov 2014
		Doc No: IT-639949
		Page 1 of 1

<b>BC No:</b>	<b>Contact on site</b> <i>(Name, licence no. – RBW, company &amp; position)</i>	
<b>Date:</b>		
<b>Inspector:</b>	<b>Area of work inspected:</b>	
<b>Inspection Comments / Notes:</b> <i>( Include comment on any alternative solutions identified, site observation statements, warranties or 'As Builts's to be provided, if applicable )</i>		
<b>If Inspection Result = <b>PASS</b> then date and sign below</b>	<b>Date</b>	<b>Signature</b>
<b>If Inspection Result = <b>FAIL</b> then complete instruction sheet <i>(record number here and on summary card)</i></b>		

**F = Fail = Non-compliance with approved plans & documentation**  
**P = Pass = Compliance with approved plans & documentation.**  
**N/A = Means that Building officer feels that this portion of the prompt sheet is not relevant**

Pre Cast Concrete Work				Comments (reasons for decisions)	
1	Approved Consent documents on site	P	F	N/A	
2	Previous comments/ instructions – PIM/BC conditions and amendments	P	F	N/A	
Pre Cast Concrete Work				Comments (reasons for decisions)	
3	Reinforcing <ul style="list-style-type: none"> <li>• Size</li> <li>• Centers</li> <li>• Support</li> <li>• Laps</li> <li>• Adequately tied</li> </ul>	P	F	N/A	
4	Has Engineer inspected? Is this required?	P	F	N/A	
5	Are the locations of lifting eyes correct?	P	F	N/A	
6	Discuss curing time prior to lifting.	P	F	N/A	
7	Concrete strength (MPA)				